

**BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, YELAHANKA PROJECT DIVISION**

Comparative Statement

Improvements to roads and footpath maintenance in Ward No -11 Kuvempunagara.

Rs. 3750000/-

Mallappa

Rs. 34,51,033.31/-

4.15% Above

Name of Work:

Estimate Amount:-

Name of Contractor:-

Approved amount:-

Tender premium:-

Sl. No.	Description of Work	Unit	Qty as per Schedule B			Total Qty Executed	Qty. as per Actuals upto 125%			Qty. as per Actuals above 125%			Total		Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amount	Qty	Amount	Excess	Savings	
1	2	3	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
1	Removing B.S. slab of Drain and stacking. (P.27/15.32 P.W.P. & IWTD.BENGALURU CIRCLE - SR 2018-19)	Sqm	99.00	104.94	10389.06	0.00	0.00	104.94	0.00	0.00	104.94	0.00	0.00	0.00	0.00	10389.06	
2	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH Chapter 3 (P.143/1.19.1PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Cum	62.21	137.80	8572.54	105.41	77.76	137.80	10715.67	27.65	137.80	3809.63	105.41	14525.50	5952.96	0.00	
3	KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (P.25/1.5.6 PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Cum	50.73	4871.76	247144.38	33.75	33.75	4871.76	164421.90	0.00	4871.76	0.00	33.75	164421.90	0.00	82722.48	
4	KSRB 4.1.3: Providing and laying in position plain cement concrete of mix 1:4.8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.13/1.4.3PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Cum	8.51	5408.12	46023.10	11.27	10.64	5408.12	57528.88	0.63	5408.12	3409.62	11.27	60938.70	14915.59	0.00	
5	KSRB 4.1.6: Providing and laying in position plain cement concrete of mix CC 1:2.4 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.458cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth including cost of all materials, labour, HOM of machinery, curing complete as per specification Specification No. KBS 4.1, 4.2 (P.13/1.4.6 PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Cum	25.19	5747.32	144774.99	17.99	17.99	5747.32	103405.78	0.00	5747.32	0.00	17.99	103405.78	0.00	41369.21	
6	KSRB 15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.115/1.15.3PW, & IWTD.BENGALURU CIRCLE - SR 2018-19)	Sqm	153.60	150.52	23119.87	64.38	64.38	150.52	9689.73	0.00	150.52	0.00	64.38	9689.73	0.00	13430.15	

7	KSMB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm down size graded granite metal coarse aggregates @0.70cum and fine aggregates @0.47cum, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, filets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1, 4.6 (P.14)/4.12 PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Cum	39.19	6407.70	251117.76	0.00	6407.70	0.00	6407.70	0.00	6407.70	0.00	0.00	0.00	0.00	0.00	0.00	251117.76	0.00	0.00	251117.76
8	KSMB 4.9.2 : Providing T.M.T bars reinforcement for RCC work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (P.18)/4.46.2PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	T	3.90	75223.96	293373.44	0.00	75223.96	0.00	75223.96	0.00	75223.96	0.00	0.00	0.00	0.00	0.00	0.00	293373.44	0.00	0.00	293373.44
9	KSMB M20-24: Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 meters, stacking serviceable and unserviceable materials separately complete as per specifications. MORTH Specification No. 202 (P.140)/18.47 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	Cum	187.12	952.94	178314.13	220.24	952.94	220.24	952.94	220.24	952.94	0.00	0.00	0.00	0.00	0.00	0.00	31561.37	0.00	0.00	0.00
10	KSMB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. Specification No. KBS 2.1 (a) / 2.3.1(P.265)/37.51 PW, P & IWTD, BENGALURU CIRCLE -SR2018-19)	Cum	187.12	263.94	49388.45	196.97	263.94	196.97	263.94	196.97	263.94	0.00	0.00	0.00	0.00	0.00	0.00	2599.81	0.00	0.00	0.00
11	KSMB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:3 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.13)/4.3 PW, P & IWTD.BENGALURU CIRCLE -SR 2018-19)	Cum	124.56	5500.00	685080.00	121.76	5500.00	121.76	5500.00	121.76	5500.00	0.00	0.00	0.00	0.00	0.00	0.00	669680.00	0.00	0.00	15400.00
12	KSMB 2-10: Providing sand cement bed with 5% cement with all leads for all materials and lift of 1.5 m. machine mixed, laid in layers of 15cms. thick and well compacted for foundation, including curing cost of materials labour and HOM complete as per specifications. Specification. No. KBS (P.26 /15.17 PW, P & IWTD.BENGALURU CIRCLE -SR 2018-19)	Cum	93.56	3500.00	327460.00	51.93	3500.00	51.93	3500.00	51.93	3500.00	0.00	0.00	0.00	0.00	0.00	0.00	181755.00	0.00	0.00	145705.00
13	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, grinding the edge to half/full round wherever required, labour, curing complete as per specification.(P.140 /14.62PW, PW, P & IWTD.BENGALURU CIRCLE - SR 2018-19)	Sqm	195.60	1500.00	293400.00	519.33	244.50	1500.00	366750.00	274.83	1360.12	373000.59	519.33	740550.59	447150.59	0.00	0.00	0.00	0.00	0.00	0.00

14	KGRRB M600-6. Cement concrete pavement. Construction Un- forced plain cement concrete pavement, thickness as per design, a prepared sub base with 43 grade cement or any other type as per clause 1051.2.2 M30 at 450 Kg per cum, coarse and fine aggregate conforming to IS : 383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.6cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, sealant primer, joint sealant, admixtures as approved curing compound, finishing to lines and grades as per drawing complete as specifications. (P.161/12.22.6.1 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	Cum	93.00	5750.00	534750.00	74.33	74.33	465.52	72.08	33554.68	0.00	5750.00	0.00	427397.50	74.33	427397.50	0.00	107352.50
15	Vacuum de-Watering with vacuum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power, blade and disc etc., with all lead and lift. (P.176/ 1.22.7 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	Sqm	620.00	72.08	44689.60	465.52	465.52	465.52	72.08	33554.68	0.00	72.08	0.00	33554.68	465.52	33554.68	0.00	11134.92
16	5.29(b) Providing and fixing pre cast solid concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete, (P.271/15.30 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	No.	551.00	432.48	238296.48	416.00	416.00	416.00	432.48	179911.68	0.00	432.48	0.00	179911.68	416.00	179911.68	0.00	58384.80
17	KSRB 15-19.1: Providing and applying ready mix priming coat over concrete/masonry/ asbestos cement sheet/plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. (P.124/15.80 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	Sqm	74.40	40.00	2978.00	56.10	56.10	56.10	40.00	2244.00	0.00	40.00	0.00	2244.00	56.10	2244.00	0.00	732.00
18	KSRB 15-19.2: Providing and applying spray painting in two coats (excluding priming coat) over concrete/masonry/asbestos cement sheet/plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. (P.124/15.81 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19)	Sqm	74.40	90.00	6696.00	56.10	56.10	56.10	90.00	5049.00	0.00	90.00	0.00	5049.00	56.10	5049.00	0.00	1647.00
19	Disposal of debris to the final place of disposal with all lead and lift and as directed by the engineer in charge of the work, lead 20 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading item No. 17.1 KSRRB M 100-1 Rs. 68.00 (P.140 PW, PW, P & IWTD BENGALURU CIRCLE - SR 2018-19)	Cum	436.45	150.00	65467.50	522.62	522.62	522.62	150.00	78393.00	0.00	150.00	0.00	78393.00	522.62	78393.00	12925.50	0.00
					3451033.00									2933380.82		515105.83	1032758.33	
20	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in charge.	Sqm									82.80	2433.99	201534.00	82.80	201534.00	201534.00		

Sqm

[illegible]

Brenden
Assistant Engineer
Yelahanka Project Division

Asst. Executive Engineer
Yelahanka Project Division
Yelahanka Zone
Bangalore

Companhia de Seguros ~~Amor~~ Velhanka Zone
Bangalore

ಅಭಿಯಂತರರು

ಯಲಹರಕ ಪಲ್ಲಿಯು

ದಿವ್ಯಾಚಾರ್ಯ ಮಹಾಸ್ವಾಮಿಗಳು

2/9/19
 Exe. Engg. need
 Exe. Traffic Project Division
 Project Division
 Yelahanka Zone
 BBMP, Bangalore-92